

CITY OF SNOQUALMIE
PARKS AND PUBLIC WORKS DEPARTMENT
June 2019 - Monthly Report

- **Pedestrian Activated Signal – Fisher Ave and Snoqualmie Parkway:** Final segment of construction is underway. Signal is fully operational.
 - ✓ Budget: \$325,000 (PSRC grant: \$175,000)
 - ✓ Contract amount: \$366,283
- **Pressure Zone Modifications Project –** Project is almost complete. Contractor is finishing up electrical work on the PRV on Reinig Road. Project is complete. Close out letters will be sent out in July with and expected resolution to close the project by the end of 2019.
 - ✓ Budget: \$1,930,589
 - ✓ Contract amount: \$1,513,547.34
- **Pedestrian Activated Signal – SE River Street and SR-202 Intersection** (Design: KPG Engineers): WSDOT has approved the use of the flashing beacons. Waiting to verify developer money which was designated for a full signal can be used toward the flashing beacons instead. Funding for this project: SRI \$200,000 and SR II \$200,000 mitigation fund.
- **Stillwater Bog Repairs –** Waiting on budget discussion.
- **RCO Grant –** We are on step closer to making Chelsea’s Dream becoming a reality. This will be the first All – Inclusive Playground in Snoqualmie Valley. The City has applied for a grant though the Recreation and Conservation Office (RCO). We received a very positive initial review of our project. Our final presentation is complete and the Mayor and Senator Mullet for approval. The “Chelsea’s Dream Team” will reassemble in May 2019.
- **New Bike track –** Due to various broken pieces at the Fisher Bike park we will need to close this track down and remove the wooden structure. Staff is working with our engineers on replacing it as a pump track.
- **Water Reclamation Facility Phase II:** - Final Completion of construction is July 26, 2019. Change Order #2 pending; minor additions.
 - ✓ Contract amount: \$10,416,516.70
 - ✓ Change Order #1: \$92,363
- **Greek Streets update:** (Design: Perteet Inc.) Project is under construction. The water main connection with the school by July 1st was made June 18th. Due to various unknown circumstances the project is slightly behind schedule. Staff is working with Perteet and the contractor to find ways to remedy this.
- **Utility System Plan Project:** RH2 is the city’s consulting engineer providing the services for this project. The first draft for agency review is anticipated for November 2019. Project completion is anticipated for April 2020.
 - ✓ Contract amount: \$788,809.00
 - ✓ Change orders: \$0

- **Meadowbrook Sidewalk Extension:** Project was advertised and bid opening performed June 25th. This is a TIB funded project. Once the bid tab has been approved by TIB it will be brought to committee and council for approval. If approved at July 22nd council, construction may begin that week.
- **Community Block Grant**
 - Tokul Sidewalk – this project extends pedestrian sidewalk from the East side of the SR202 truss bridge to Tokul Roundabout. It was approved by TIB to add this to the Meadowbrook Way sidewalk project and will be presented for approval at the same July 22nd council meeting.
 - Boardwalk Fence: this is a pedestrian safety project as families use the new boardwalk between King Street and Fir Street. We are working with Richard Anderson from the Railway Museum. Project was advertised and bids were opened July 25th. Due to the excellent bid price it has been approved to extend this project from King to Northern St.
 - Pedestrian crosswalks on SR202: This project is the crosswalk at King St. and Sr202 and the mid-block crosswalk in conjunction with the pedestrian signal at River and SR202. Coordinated efforts to place Rectangular Rapid flashing beacons (RRFB) at each crosswalk. This is being coordinated with the River / SR202 project
- **Pavement Management Plan:** SCJ Alliance is the City’s consultant. Project is nearly complete; anticipated delivery July 9th.
 - ✓ Contract amount: \$31,258.00
 - ✓ Change orders: \$0
- **Town Center Phase III:** City submitted funding package June 2019. Advertise RFQ near end of June 2019 for preliminary engineering only.
- **Stellar Way Project:** This is a sidewalk and tree replacement project for pedestrian safety. Although this was approved in 2018, the General Fund items are on hold pending Council budget discussions.
- **Sidewalk R&R:** Bid package is almost complete and we will be receiving estimates and bringing to committee in early July of 2019.
- **Reclaim Irrigation study:** Council approved feasibility study, contract signed; RH2 submitted Feasibility Study memo to City in May 2019. Further action pending executive decision.
- **Reclaimed Water Impairment Study :** Council approved impairment analysis, contract signed with RH2. Met with DOE, they may allow us to stand pat if we don’t increase output.
- **ADA transition plan:** This is a County requirement for the City to apply/receive grant funding for future projects. City has received a scope proposal from SCJ Alliance to do the work. Estimated amount is about \$40,000

- **Parkway Bioswales:** Plan complete, advertise on small works; construction summer 2019
- **Sandy Cove/River Street Retention/Meadowbrook Retention:** Council approved A/E contract. Permitting process, preliminary design and stakeholder coordination underway. Construction of River Street retention anticipated in summer 2020.
- **Water Rights Source and Supply Improvements:** Scope Proposal Amendment from Aspect Consulting has been received, will bring to Council in June 2019. Pending approval by council Aspect will begin work and provide recommendations in Summer 2019.